

Whalen, Marilyn

From: Kwan, Roxanne S <roxanne.kwan@doh.hawaii.gov>
Sent: Tuesday, March 18, 2014 4:58 PM
To: Pallarino, Bob; Linder, Steven
Subject: FW: RED HILL STATUS REPORT - MARCH 18, 2014

Importance: High

Fyi

-----Original Message-----

From: Poentis, Aaron Y CIV NAVFAC HI, EV [mailto:aaron.poentis@navy.mil]

Sent: Tuesday, March 18, 2014 10:06 AM

To: Takaba, Richard R; Kwan, Roxanne S

Cc: Chang, Steven Y; Shimabuku, June T. CIV NAVFAC HI, EV4; Kishaba, Raelynn I CIV NAVFAC HI, EV4; Yamada, Stuart H;

Ueda, Jill T CIV NAVFAC HI, HIEV4; Watson, Angela C LCDR NAVSUP FLC Pearl Harbor

Subject: RED HILL STATUS REPORT - MARCH 18, 2014

Importance: High

Richard/Roxanne:

Attached is the updated information for the weekly progress report from Navy Region Hawaii, and the Fleet Logistic Center Pearl Harbor for the week of March 10, 2014.

1. Preliminary Work Plan (due Friday 14 March 2014).

The Preliminary Work Plan was submitted as required in your letter of 26 Feb 2014. A contract vehicle was identified to contract these efforts.

The performance work statement was provided to you for review/endorsement and the request for funding package submitted to NAVSUP/DLA Resource sponsor on 28 Feb 2014.

a. Item 1- Models to estimate downward vertical migration of free product.

There is a lack of models for investigating pure petroleum liquid.

However, we will continue to evaluate the availability of transport models in basalt. This is included in the contract mentioned in #1 above.

b. Item 2 - Methods or options for non-invasive scanning of basalt to determine area and volume of contaminant mass prior to any drilling investigation.

From our preliminary research, there are no remote sensing (geophysical) applications for non-invasive scanning of basalt to determine area and volume of contaminant mass. There is too much noise and obstructions for approaches such as seismic, ground penetrating radar (GPR), time-domain reflectometry (TDR), thermal, etc. Typical approach available for near surface contamination would be to use something like laser induced fluorescence (LIF) with a direct push rig, but since basalt (competent or fractured) is the media, that approach won't work.

The usual approach for differentiating/delineating the extent of contaminant plumes for saturated and unsaturated is by way of intrusive methods. It is likely that the only methods available to determine approximate area and volume of contaminant mass are soil borings for soil and groundwater sampling.

c. Item 3 - Methods and locations for borings to most efficiently characterize the extent of contamination.

This is included in the contract mentioned in #1 above. The tank inspection may yield some information of the location of the release.

The tank inspection will commence after Tank 5 has been vented.

2. Release Response Action Items (initiate immediately, complete as soon as practicable)

a. Action 1 - Provide a schedule for the ventilation of Tank 5 and an estimated date to commence the investigation of release point(s) within Tank 5.

The most current schedule is as follows:

-Contractor work plan approved by EXWC IOT commence preparation, venting, and equipment installation - COMPLETED
-Contractor commenced mobilization - COMPLETED -Contractor commenced venting preparations IOT stage and install venting equipment - STARTED -Venting commences - March 20, 2014 -Detailed visual inspection- Estimated dates Mar 24 to May 22, 2014

b. Action 2 - The rate of vertical migration for the released JP-8 free product is unknown. Information from the previously collected basalt cores could be used for initial modeling of vertical migration. This information is necessary to protect drinking water resources from petroleum contamination. Prepare models for petroleum JP-8 releases of 10,000, 20,000 and 30,000 gallons from points at 25% intervals from the bottom to the top of Tank 5. Progress in developing these models should be included in the preliminary work plan.

Previous borings and monitoring wells were installed in the lower access tunnel, which is located below the tank bottoms. In the interest of time, initial models for vertical migration of contaminant mass will assume the geology around the tanks is similar to the geology below the tanks.

As indicated in #1 above, contracted efforts are being pursued to characterize the situation.

c. Action 3 - Removal of petroleum free product from the area outside the tank will reduce downward migration of the released JP-8 free product. Characterization of the free product plume and recovery of free product with increased monitoring are required to address this plume.

As indicated in #1 above, contracted efforts are being pursued to characterize the situation. During this contracted effort, an assessment of the feasibility of product recovery will be accomplished and coordinated with the State Department of Health. Preliminary indications suggest free product removal from this type of environment (fractured basalt) may be impractical and unfeasible. Attempts to recover significant portions of free product may inadvertently create additional problems by possibly accelerating vertical transport of petroleum product. However, we will continue to evaluate all viable options.

Although we are evaluating all options, we have had some success in similar projects using a bioventing process. Bioventing has shown to be a cost-effective remediation option at several petroleum-contaminated sites underlain by fractured basalt. The Navy is pursuing this method as a potential treatment technology to apply at Red Hill, depending on results of the site characterization (#1 above).

d. Action 4 - Additional studies and procedures are required to address the potential and impact of any future releases from the USTs within the Complex. This will require new financial and personnel resources to complete. Funding for the preliminary work plan and all necessary following work is critical.

The Navy is beginning to receive funds from the Defense Logistics Agency Installation Support Energy Environmental Division (DS-FEE) to cover updating the Red Hill Groundwater Protection Plan and to develop models estimating groundwater flow and capture zones. DLA and NAVSUP Energy have been included in discussions to facilitate funding commitment and future processing of funding requests.

Please feel free to contact me if you have any further questions.

Vr,

Aaron